

INSPECTION REPORT

This is to report that **Intertek Testing Services Ltd., Shanghai**, at the request of Messrs. 五矿有色金属股份有限公司 & 山东太钢鑫海不锈钢有限公司, we performed the weighing supervision and sampling for the concern cargo said to be **Nickel Pig Iron** in bulk at the warehouse, **Linyi, China**, from **31 January to 01 March 2026**

Name of Commodity:	Nickel Pig Iron
Declared Quantity:	5000.000 Metric Tons
Packing:	In bulk
Place of Inspection:	Linyi, China
Date of Inspection:	31 January to 01 March 2026
Client Reference No.:	26CNMIS7202TGXH02F/CG26010030

TIME LOG

Weighing commenced	on 31 January 2026 at 0753 hrs
Weighing completed	on 01 March 2026 at 1356 hrs
Sampling commenced	on 31 January 2026 at 0820 hrs
Sampling completed	on 01 March 2026 at 1330 hrs

WEIGHING

The quantity was ascertained by weighing trucks in laden and empty condition by bridge scale and deducted weight of impurities and moisture during the period of transportation.

P1

Gross weight	969.700	Metric Ton
Tare weight	303.180	Metric Ton
Weight of impurities	1.013	Metric Ton
Weight of moisture	0.732	Metric Ton
Net weight of cargo	664.775	Metric Ton

P2

Gross weight	2541.280	Metric Ton
Tare weight	802.260	Metric Ton
Weight of impurities	2.469	Metric Ton
Weight of moisture	2.778	Metric Ton
Net weight of cargo	1733.773	Metric Ton

P3

Gross weight	2226.960	Metric Ton
Tare weight	708.960	Metric Ton
Weight of impurities	2.823	Metric Ton
Weight of moisture	3.636	Metric Ton
Net weight of cargo	1511.541	Metric Ton

P4

Gross weight	2040.520	Metric Ton
--------------	----------	------------

Intertek Testing Services Ltd., Shanghai

2/F, Building No.1, No.889, Yi Shan Road, Shanghai, China 200233

Tel: 86 21 53398162

<http://www.intertek.com>

Tare weight	769.040	Metric Ton
Weight of impurities	12.753	Metric Ton
Weight of moisture	4.657	Metric Ton
Net weight of cargo	1254.070	Metric Ton

FINAL OUTTURN

Total Gross weight	7778.460	Metric Ton
Total Tare weight	2583.440	Metric Ton
Total Weight of impurities	19.058	Metric Ton
Total Weight of moisture	11.803	Metric Ton
Total Net weight of cargo	5164.159	Metric Ton

TOTAL QUANTITY

The quantity was ascertained by weighing trucks in laden and unloaded condition at the bridge scale and deducted weight of impurities and moisture under supervision by the Intertek surveyor and the following quantity was determined.

5164.159 metric tons (five thousand one hundred and sixty-four point one-five-nine metric tons)

Remark: The impurity result comes from trucks randomly checking which will be considered as a referential figure only.

The details of the bridge scale are as follows:

Type: SCS-120
Expiry date: 08 July 2026

SAMPLING AND SAMPLE PREPARATION

Sampling was performed by INTERTEK surveyor at the open stockyard. As per client's request, at least one (1) ingot was randomly taken every 5 MT, and every 4-5 trucks as one sub-lot. Composite sample was combined by weight proportion.

Before drilling, all samples of collected ingots were cleaned thoroughly at the surface to avoid from any contamination according to the ISO standard. The initial drilled material from surface of ingot was thrown away. One (1) increment was drilled to half-thickness at one point of each ingot using a drill made of high-speed tungsten steel or a tungsten carbide drill. For each ingot, mass of drillings was almost the same.

Each collected ingot was drilled and finally formed into one set of sample by each sub-lot and one set of composite sample by weight proportion.

All drilled samples were grinded to pass through 20 mesh sieve, and thoroughly mixed to divide into 4 packs of assay sample.

CHEMICAL ANALYSIS RESULTS (ON DRY BASIS)

S/No.	Client's Lot No.	Ni Results (%)	Standard
1	P1	11.28	GB/T 32794-2016
2	P1	11.37	
3	P1	11.16	

Intertek Testing Services Ltd., Shanghai

2/F, Building No.1, No.889, Yi Shan Road, Shanghai, China 200233

Tel: 86 21 53398162

<http://www.intertek.com>

4	P1	11.20	GB/T 32794-2016 (P1) YS/T 953.1-2014(P2-P4)
5	P2	13.34	
6	P2	13.55	
7	P2	13.60	
8	P2	13.46	
9	P2	13.39	
10	P2	13.45	
11	P2	13.53	
12	P2	13.49	
13	P2	13.52	
14	P2	13.40	
15	P4	16.11	
16	P4	16.04	
17	P4	16.08	
18	P4	16.14	
19	P4	16.08	
20	P4	16.15	
21	P4	16.16	
22	P4	16.05	
23	P4	16.00	
24	P3	13.87	
25	P3	13.97	
26	P3	13.83	
27	P3	13.79	
28	P3	13.91	
29	P3	13.87	
30	P3	13.96	
31	P3	14.00	
32	P3	13.91	
Weighted Average P1		11.25	Calculated
Weighted Average P2		13.47	
Weighted Average P3		13.90	
Weighted Average P4		16.10	
Weighted Average		13.95	

COMPOSITE SAMPLE RESULTS (ON DRY BASIS)

Lot No	Si Results (%)	C Results (%)	S Results (%)	P Results (%)
Composite P1	0.041	2.34	0.226	0.015
Composite P2	0.030	2.24	0.257	0.018
Composite P3	0.031	2.19	0.242	0.018
Composite P4	0.045	2.13	0.264	0.035
Weighted Average	0.035	2.21	0.250	0.022
Standard	A/ICP-OES-02:2017	YS/T 953.9-2014	YS/T 953.9-2014	GB/T 32794-2016

ISSUED BY



Intertek Testing Services Ltd., Shanghai
16 March 2026



Any reported observations and results within this report should be read and relied upon only in the context of Intertek's intervention and for the purpose for which this report was prepared and provided. This report reflects our findings at the time and place of inspection and all inspections covered in this report have been carried out to the best of our knowledge and ability, within the limitation of instructions by Intertek's Client, and in accordance with the practices and standards generally accepted within trade. Where the services include testing services, the reported result(s) relates specifically to the particular sample(s) tested as received by the Client or collected by Intertek in accordance with the Client's instructions and Intertek provides no warranty or verification on the sample(s) representing any specific goods, material and/or shipment. This report does not discharge or release any party from their commercial, legal or contractual obligations. Except where explicitly agreed in writing, all work and services performed by Intertek is subject to Intertek General Terms and Conditions - Minerals, available on request or accessible at <http://www.intertek.com/terms/>